

City Terraces Park Street, Liverpool, L8 6QH

Works Progressed

- Continued breaking out concrete stairs
- Installed various new steelwork supports
- Completed the demolition works to the link walkway
- Commenced the drainage works
- Continued the envelope infills
- Continued building internal walls
- Commenced pot & beam floor infills
- Continued the removal of plaster off walls
- Continued with the removal of surplus waste off site
- Completed the cleaning out of the lift shaft
- Commenced and completed the cutting out and disposal of the steel water tanks in the lift shaft
- Installed temporary lighting up the lift shaft

Works Progressed

- Installation of the new precast stairs
- Commence the piling
- Continuation of the drainage installation
- Disconnect the existing gas supplies
- Commence the foundation works
- Continue with the pot & beam floor works
- Demolition of low level building Steble street
- Commencement of block and beam floor infills in stair cores
- Removal of the existing lift
- Lift shaft alteration works

If you need any further information in the meantime, please call us at the following offices:

Liverpool +44 (0)151 808 1250 London +44 (0)207 100 4141



